

PORT FREMONT, S. C.

INDEX

CAPACITY

ADMINISTRATION BUILDINGS

BAKERIES

BAND STANDS

BARRACKS Band

Cavalry

Coast Artillery

Engineer

Field Artillery

Infantry

Signal Corps

BATH HOUSES #24 (Lavatory):

BOAT HOUSES

CHAPELS, HALLS AND SCHOOLS

DOCKS AND WHARVES #29:

DRILL HALLS

FIRE APPARATUS

FLAGSTAFF #32:

GARBAGE CREMATORIES

GUARD HOUSES

GUN SHEDS

HOSPITALS #27 (8 Beds):

LAUNDRY BUILDINGS

MESS HALLS

MESSES, OFFICERS

POST EXCHANGES

GYMNASIUMS

BOWLING ALLEYS

POWER HOUSES

PUMP HOUSES #25:

HEATING PLANTS

QUARTERS, Field Officers

Line Officers

Bachelor Officers

# INDEX

CAPACITY

QUARTERS, Civilian-Employees

Enlisted Men's

Hospital Stewards'

N. C. O. #19:

SHOPS,

Q. M.

Ordnance

Field Art'y

STABLES,

Cavalry

Field Artillery

Field Staff and Band

For Q. M. Draft Animals

STABLE GUARD BUILDINGS

STABLE GUARD AND SHOP COMBINED

STORE HOUSES: Coal Sheds

Wood Sheds

Forage

Ice

Oil

Ordnance

Magazines

Q. M. D.

Signal Corps

Q. M. and Subsistence

Subsistence

Vegetable

Wagon Sheds

Miscellaneous

VETERINARY HOSPITAL

WATER TANKS

MISCELLANEOUS #31(Search Light Shelter):

1 Set

Place....Fort Fremont, S. C....., March 1st, 1905.  
 Designation of Building, N.C.S. Quarters..., Capacity,  
 1 N.C.Q.; Construction: Cost \$900.00., Date 5-23-99...  
 Material: Walls..Frame...Foundations.....Brick.....,  
 Roof....Shingle..., Floors.....Wood.....How heated  
 ....Stoves.....(....sq ft. rad.), How lighted..Min. Oil.....  
 Provided with: Water connections...Yes..., Sewer connec-  
 tions...Yes...Water Closets No.1, Urinals No.0, Wash Sinks  
 No.0, Wash Basins No.1, Laundry Tubs No.0., Baths; Shower  
 No.0., Tubs No.1., Screens..Yes, Storm Sash.0., Storm  
 Doors...0...., Wall Lockers No.0..., Total floor area above  
 basement sq. ft....752.....; Dimensions, Main Building  
 ..28'x30'.....Wings.....11'x14'....., Each & every  
 room arranged by floors;  
 1R, 14'x16' 1R, 11'x12' 1R, 10'x11' 2R, 11'x13' 10, 2'x4'  
 1 Cl. 2'x6'

NO LONGER  
EXISTING.

Below enter chronologically all modifications, additions,  
 introduction of water, sewer, electric light, etc., since  
 Mch. 1st, 1905.

To Mch. 1/10. Installed 1 Refrigerator.

Torn down as per authority of Sec'y of War dated July 8, 1913: #331618

NO LONGER  
EXISTING.

Former C.Q.M.D.g  
 Q.M.G.O. Plan No. 1..., Building No. 1....



#### Repairs.

Expended to date	\$ 358.27.....
Yr. ending 3-1-06	\$ 40.75.....
3-1-07	\$ 25.75.....
3-1-08	\$ 45.60.....
3-1-09	\$ .....
3-1-10	\$ 10.00.....
3-1-11	\$ .....
3-1-12	\$ .....
3-1-13	\$ .....
3-1-14	\$ .....
3-1-15	\$ .....
3-1-16	\$ .....
3-1-17	\$ .....
3-1-18	\$ .....
3-1-19	\$ .....
3-1-20	\$ .....
3-1-21	\$ .....

Former C.Q.M.D.G.  
Q.M.G.O. Plan No Unknown Building No...2.....

Repairs.

Expended to date	\$714.81.....
Yr. ending 3-1-06	\$...4.45.....
3-1-07	\$..18.50.....
3-1-08	\$..36.35.....
3-1-09	\$.....
3-1-10	\$..115.28.....
3-1-11	\$.....
3-1-12	\$.....
3-1-13	\$.....
3-1-14	\$.....
3-1-15	\$.....
3-1-16	\$.....
3-1-17	\$.....
3-1-18	\$.....
3-1-19	\$.....
3-1-20	\$.....
3-1-21	\$.....


Place....Fort Fremont, S. C. ...., March 1st, 1905.  
Designation of Building ~~GEN Barracks~~ <sup>GEN Barracks C.A.C.</sup>....., Capacity,  
<sup>32 men, 13294 cu. ft.</sup>.....; Construction: Cost \$2500.00, Date. 5-22-29...  
Material: Walls...Frame...Foundations.....Brick piers...  
Roof...Shingle...., Floors.....Wood.....How heated  
...Stoves..... (...sq ft. rad.), How lighted...Min..Oil...  
Provided with: Water connections....Q..., Sewer connec-  
tions..Q.....Water Closets No.Q., Urinals No.Q., Wash Sinks  
No.Q., Wash Basins No.Q., Laundry Tubs No..Q., Baths; Shower  
No.Q..., Tubs No..Q., Screens...Yes Storm Sash..Q., Storm  
Doors...Q...., Wall Lockers No.28., Total floor area above  
basement sq. ft.....; Dimensions, Main Building  
..27'x86'6".....Wings....., Each & every  
room arranged by floors;  
1R, 26'x70' 4r, 9'x10' 1 Hall, 6'x18'6"

NO LONGER  
EXISTING.

Below enter chronologically all modifications, additions,  
introduction of water, sewer, electric light, etc., since  
Mch. 1st, 1905.

Torn down as per authority of Sec'y of War July 8, 1913. #331618

NO LONGER  
EXISTING.




Place...Fort Fremont, S.C., March 1st, 1905.  
 Designation of Building, <sup>109 - 18310</sup> Mess Hall, Capacity, 115 men; Construction: Cost \$1800.00, Date..5-22-99...  
 Material: Walls..Frame...Foundations.....Brick.....  
 Roof....Shingles, Floors.....Wood.....How heated  
 ....Stoves.....(....sq ft. rad.), How lighted...Min. Oil...  
 Provided with: Water connections..Yes..., Sewer connections..Yes...Water Closets No.0., Urinals No.0, Wash Sinks No.1, Wash Basins No.0., Laundry Tubs No.0., Baths; Shower No.0., Tubs No.0., Screens..Yes., Storm Sash...0., Storm Doors...0...., Wall Lockers No.0., Total floor area above basement sq. ft.....1831....; Dimensions, Main Building ...27' 73'.....Wings.....0....., Each & every room arranged by floors;  
 1st floor: 1R, 26'x49'6" 1R, 13'6"x16'6" 1R, 9'6"x13'6"  
 1R, 12'x16'

Below enter chronologically all modifications, additions, introduction of water, sewer, electric light, etc., since Mch. 1st, 1905.

To Mch. 1/10. Installed 2 Refrigerators.

Torn down as per authority of Sec'y of War, dated July 8, 1913. #331618

Former C.Q.M.D. g  
 Q.M.G.O. Plan No...4..., Building No..3.....



#### Repairs.

Expended to date	\$ 933.44.....
Yr. ending 3-1-06	\$ 137.35.....
3-1-07	\$ 20.65.....
3-1-08	\$ 59.35.....
3-1-09	\$.....
3-1-10	\$ 95.00.....
3-1-11	\$.....
3-1-12	\$.....
3-1-13	\$.....
3-1-14	\$.....
3-1-15	\$.....
3-1-16	\$.....
3-1-17	\$.....
3-1-18	\$.....
3-1-19	\$.....
3-1-20	\$.....
3-1-21	\$.....

Q.M.G.O. Plan No ~~Unknown~~ Building No...4.....

Repairs.


Expended to date	\$ 666.29.....
Yr. ending 3-1-06	\$...4.09.....
3-1-07	\$...10.58.....
3-1-08	\$...34.35.....
3-1-09	\$.....
3-1-10	\$...108.00.....
3-1-11	\$.....
3-1-12	\$.....
3-1-13	\$.....
3-1-14	\$.....
3-1-15	\$.....
3-1-16	\$.....
3-1-17	\$.....
3-1-18	\$.....
3-1-19	\$.....
3-1-20	\$.....
3-1-21	\$.....

Place...Fort..Fremont..S..C....., March 1st, 1905.  
Designation of Building, <sup>32 min</sup> Barracks C.A.C.; Capacity,  
...253329... Construction: Cost \$2500.00, Date 5-22-99...  
Material: Walls..Frame..Foundations.....Brick piers.,  
Roof....Shingles, Floors.....Wood.....How heated  
.....Stoves... (....sq ft. rad.), How lighted....Min. Oil..  
Provided with: Water connections....0...., Sewer connec-  
tions...0...Water Closets No.0, Urinals No.0, Wash Sinks  
No.0, Wash Basins No.0, Laundry Tubs No..0., Baths; Shower  
No...0, Tubs No...0, Screens..Yes, Storm Sash..0., Storm  
Doors....0..., Wall Lockers No.28., Total floor area above  
basement sq. ft.....2291....; Dimensions, Main Building  
..26'6"x86'6"...Wings....., Each & every  
room arranged by floors;

1R,26'x70' 4R,9'x10' 1 Hall,6'x18'6"

Below enter chronologically all modifications, additions,  
introduction of water, sewer, electric light, etc., since  
Mch. 1st, 1905.

Torn down as per authority of Sec'y of War dated July 8.1913. #331618





Place.....Fort Fremont, S. C....., March 1st, 1905.

Former C.Q.M.D.g.  
Q.M.G.O. Plan No. Unknown Building No. 5.....

Designation of Building, Temporary Hospital... Capacity,  
8 beds...; Construction: Cost \$4000.00, Date 5-22-99....

Material: Walls..Frame..Foundations..Wood piers.....,

Roof.....Shingles, Floors.....Wood.....How heated

.....Stoves.....(....sq ft. rad.), How lighted...Min. Oil...

Provided with: Water connections..Yes..., Sewer connec-

tions.....Yes.....Water Closets No..2, Urinals No..2, Wash Sinks

No..1, Wash Basins No..2, Laundry Tubs No..0, Baths; Shower

No..0, Tubs No..2, Screens.....Yes, Storm Sash...0, Storm

Doors..0....., Wall Lockers No..0, Total floor area above

basement sq. ft.....2870.....; Dimensions, Main Building

27'x86'6".....Wings.....25'x50'....., Each & every

room arranged by floors;

1R, 25'x40' 9R, 10'x12' 1R, 16'x17' 1R, 10'x16' 1R, 10'x16'

1 Hall, 5'6"x36'


NO LONGER  
EXISTING.

Below enter chronologically all modifications, additions,  
introduction of water, sewer, electric light, etc., since  
Mch. 1st, 1905.

To Mch. 1/10. Installed 1 Refrigerator.

Torn down as per authority of Secy of War. dated July 8, 1913. #331618

NO LONGER  
EXISTING.



#### Repairs.

Expended to date	\$1319.43.....
Yr. ending 3-1-06	\$.....
3-1-07	\$..165.00....
3-1-08	\$...38.50....
3-1-09	\$.....
3-1-10	\$...none
3-1-11	\$.....
3-1-12	\$.....
3-1-13	\$.....
3-1-14	\$.....
3-1-15	\$.....
3-1-16	\$.....
3-1-17	\$.....
3-1-18	\$.....
3-1-19	\$.....
3-1-20	\$.....
3-1-21	\$.....

Q.M.G.O. Plan No. Unknown Building No. 6.....

Repairs.

Expended to date	\$125.01.....
Yr. ending 3-1-06	\$...8:05.....
3-1-07	\$...7:50.....
3-1-08	\$...6:35.....
3-1-09	\$.....
3-1-10	\$.....
3-1-11	\$.....
3-1-12	\$.....
3-1-13	\$.....
3-1-14	\$.....
3-1-15	\$.....
3-1-16	\$.....
3-1-17	\$.....
3-1-18	\$.....
3-1-19	\$.....
3-1-20	\$.....
3-1-21	\$.....

Place..... Fort. Fremont, S. C. ~~NO LONGER EXISTING~~, March 1st, 1905.  
 Designation of Building, ~~Ord. Storehouse~~ <sup>3910</sup>....., Capacity,  
 .....; Construction: Cost \$348.00, Date..5-22-99...  
 Material: Walls..Frame...Foundations.....wood.....,  
 Roof....Shingles.., Floors.....Wood.....How heated  
 ..... (....sq ft. rad.), How lighted.....  
 Provided with: Water connections....Q...., Sewer connec-  
 tions..Q....Water Closets No..Q Urinals No..Q Wash Sinks  
 No..Q, Wash Basins No..Q, Laundry Tubs No..Q., Baths; Shower  
 No..Q., Tubs No..Q., Screens....Q, Storm Sash..Q., Storm  
 Doors..Q...., Wall Lockers No..Q...., Total floor area above  
 basement sq. ft.....432.....; Dimensions, Main Building  
 ....18'x24'.....Wings....., Each & every  
 room arranged by floors;  
 1R, 17'x23'

Below enter chronologically all modifications, additions,  
 introduction of water, sewer, electric light, etc., since  
 Mch. 1st, 1905.

Torn down as per authority of Sec'y of War, dated July. 8. 1913. #331618






Place.....Fort Fremont, S. C.:....., March 1st, 1905.  
 Designation of Building, ... Barracks, <sup>45 men</sup> 3342 cu. ft., Capacity,  
 ... men; Construction: Cost \$5000.00, Date... 4-30-00...  
 Material: Walls. Frame... Foundations..... Brick piers...,  
 Roof. Shingles..., Floors..... Wood..... How heated  
 ... Stoves..... (....sq ft. rad.), How lighted... Min. Oil...  
 Provided with: Water connections... 0....., Sewer connec-  
 tions... 0..... Water Closets No. 0, Urinals No. 0, Wash Sinks  
 No. 0, Wash Basins No. 0, Laundry Tubs No. 0, Baths; Shower  
 No. 0., Tubs No. 0., Screens. Yes., Storm Sash.. 0., Storm  
 Doors... 0....., Wall Lockers No. 58., Total floor area above  
 basement sq. ft..... 4098. ....; Dimensions, Main Building  
 ... 30'x32'..... Wings.. 2. -- 21'x70'....., Each & every  
 room arranged by floors;  
 1st floor: 2R, 20'x70' 1R, 9'x12' 3R, 11'x12' 1 Hall, 6'x13'  
 1 Hall, 6'x30'  
 2nd floor: 1R, 9'x30' 1R, 17'x30' NO LONGER

Below enter chronologically all modifications, additions,  
 introduction of water, sewer, electric light, etc., since  
 Mch. 1st, 1905.

*Torn down as per authority of Sec'y of War, dated July 8, 1913. #331618*

NO LONGER  
 EXISTING

Former C.Q.M.D.g  
 Q.M.G.O. Plan No. 8...., Building No. 7....



#### Repairs.

Expended to date	\$890.82 .....
Yr. ending 3-1-06	\$ 54.95 .....
3-1-07	\$300.50 .....
3-1-08	\$ 57.40 .....
3-1-09	\$ 99.50 .....
3-1-10	\$ 168.75 .....
3-1-11	\$ .....
3-1-12	\$ .....
3-1-13	\$ .....
3-1-14	\$ .....
3-1-15	\$ .....
3-1-16	\$ .....
3-1-17	\$ .....
3-1-18	\$ .....
3-1-19	\$ .....
3-1-20	\$ .....
3-1-21	\$ .....

Former C.O.M.D.G.  
Q.M.G.O. Plan No. 11...., Building No. 8.....

# Repairs.

Expended to date	\$ 575.45.....
Yr. ending 3-1-06	\$ 25.00.....
3-1-07	\$ 71.10.....
3-1-08	\$ 42.02.....
3-1-09	\$.....
3-1-10	\$ none.....
3-1-11	\$.....
3-1-12	\$.....
3-1-13	\$.....
3-1-14	\$.....
3-1-15	\$.....
3-1-16	\$.....
3-1-17	\$.....
3-1-18	\$.....
3-1-19	\$.....
3-1-20	\$.....
3-1-21	\$.....

Place... Fort. Fremont, S. C. ...., March 1st, 1905.  
Designation of Building, Q.M. & Comsy. Storehouse Capacity,  
24000...; Construction: Cost \$2681.26, Date... 4-30-00..  
Material: Walls... Frame... Foundations... Brick piers....,  
Roof... Shingles... Floors... Wood... How heated  
... Stoves... (....sq ft. rad.), How lighted... Min.. Oil....  
Provided with: Water connections... Yes..., Sewer connec-  
tions... Yes... Water Closets No. 1, Urinals No. 0, Wash Sinks  
No. 0, Wash Basins No. 1, Laundry Tubs No. 0., Baths; Shower  
No. 0., Tubs No. 0., Screens... Yes., Storm Sash... 0, Storm  
Doors... 2..., Wall Lockers No. 0...., Total floor area above  
basement sq. ft. .... 2400 ....; Dimensions, Main Building  
24'x123' ..... Wings....., Each & every  
room arranged by floors;  
2R, 20'x40' 1R, 18'x20' 2R, 11'x20'


NO LONGER

EXISTING.

Below enter chronologically all modifications, additions,  
introduction of water, sewer, electric light, etc., since  
Mch. 1st, 1905.

Torn down as per authority of Sec'y of War, dated July 8. 1913. #331618

NO LONGER  
EXISTING.



Place.....Fort Fremont, S. C., March 1st, 1905.  
 Designation of Building, ~~NO LONGER EXISTING.~~ Guard house....., Capacity, 9360 cu. ft.  
 ..13. m. ft., Construction: Cost \$1390.18, Date 4-30-00....  
 Material: Walls..Frame...Foundations.....Brick piers...  
 Roof..Shingles... Floors.....Wood.....How heated  
 .....Stoves.....(....sq ft. rad.), How lighted..Min. Oil....  
 Provided with: Water connections...Yes...., Sewer connections..Yes...Water Closets No.1, Urinals No..1 Wash Sinks No.0, Wash Basins No.1, Laundry Tubs No.0., Baths; Shower No..0, Tubs No..0., Screens.0..., Storm Sash..0., Storm Doors..0...., Wall Lockers No..0..., Total floor area above basement sq. ft.....780.....; Dimensions, Main Building .....16'x34'.....Wings.....16'x34'....., Each & every room arranged by floors;  
 2R, 15'x20' 1R, 12'x15'

Below enter chronologically all modifications, additions, introduction of water, sewer, electric light, etc., since Mch. 1st, 1905.

*Torn down as per authority of Sec'y of War, dated July 8, 1913, #331618*

~~NO LONGER EXISTING.~~

Former C.Q.M.D.g  
 Q.M.G.O. Plan No. 12..., Building No. 2.....




#### Repairs.

Expended to date	\$ 178.58.....
Yr. ending 3-1-06	\$ 5.91.....
3-1-07	\$ 27.91.....
3-1-08	\$ 22.60.....
3-1-09	\$ .....
3-1-10	\$ 30.00.....
3-1-11	\$ .....
3-1-12	\$ .....
3-1-13	\$ .....
3-1-14	\$ .....
3-1-15	\$ .....
3-1-16	\$ .....
3-1-17	\$ .....
3-1-18	\$ .....
3-1-19	\$ .....
3-1-20	\$ .....
3-1-21	\$ .....

Former C.Q.M.D.g.  
Q.M.G.O. Plan No. 7...., Building No. 10....

# Repairs.

Expended to date	\$ 521.89.....
Yr. ending 3-1-06	\$ 58.25.....
3-1-07	\$ 97.11.....
3-1-08	\$ 173.20.....
3-1-09	\$ ..... 30.00
3-1-10	\$ ..... 30.00
3-1-11	\$ ..... 30.00
3-1-12	\$ ..... 30.00
3-1-13	\$ ..... 30.00
3-1-14	\$ ..... 30.00
3-1-15	\$ ..... 30.00
3-1-16	\$ ..... 30.00
3-1-17	\$ ..... 30.00
3-1-18	\$ ..... 30.00
3-1-19	\$ ..... 30.00
3-1-20	\$ ..... 30.00
3-1-21	\$ ..... 30.00



Place.. Fort. Fremont, S. O. ...., March 1st, 1905.

Designation of Building, Single Officers Qrs, Capacity,  
1 Officer; Construction: Cost \$2500.00, Date.. 4-10-00...

Material: Walls... Frame... Foundations..... Brick piers...,  
Roof... Shingles..., Floors..... Wood..... How heated

... Stoves..... (.... sq ft. rad.), How lighted... Oil...

Provided with: Water connections... Yes., Sewer connec-

tions... Yes... Water Closets No. 1, Urinals No. 0, Wash Sinks

No. 0, Wash Basins No. 1, Laundry Tubs No. 0, Baths; Shower

No. 0., Tubs No. 1., Screens... Yes., Storm Sash.. 0., Storm

Doors.... 0., Wall Lockers No. 0., Total floor area above

basement sq. ft..... 1535 ...; Dimensions, Main Building

..... 16'x29'..... Wings..... 16'x26'....., Each & every

room arranged by floors;

1st floor: 1R, 15'x15' 1R, 14'x15' 1R, 11'x15' 1R, 10'x10'

1 Hall, 12'x15' 1 Cl. 4'x4' 1 Cl. 5'x6'

2nd floor: 1R, 15'x15' 1R, 6'x9' 1R, 14'x15' 1 Hall, 6'x12'

2 Cl. 3'x4' 1 Cl. 4'x6'

Below enter chronologically all modifications, additions,  
introduction of water, sewer, electric light, etc., since  
Mch. 1st, 1905.

To Mch. 1/10: Installed 2 Dining arm, and 6 side chairs: 1 Sideboard:

1 Library chair: 1 Desk: 1 Chest of drawers: 1 Bookcase:

1 Dining, 1 Parlor and 1 Kitchen table: 1 Refrigerator: 2 Bedsteads:

Torn down as per authority of Sec'y of War July 8, 1913. #331618

NO LONGER  
EXISTING.

Place.....Fort Fremont, S.C., March 1st, 1905.

Former C.Q.M.D.g  
Q.M.G.O. Plan No...7..., Building No.11.....

Designation of Building, Single Officers Qrs., Capacity,

13583 cu. ft.  
1. Officer; Construction: Cost \$2500.00, Date..4-10-00...

Material: Walls. Frame...Foundations.....Brick.....,

Roof...Shingles..., Floors.....Wood.....How heated

.....Stoves.....(....sq ft. rad.), How lighted...Min. Oil...

Provided with: Water connections...Yes..., Sewer connec-

tions...Yes..Water Closets No.1, Urinals No.0, Wash Sinks

No.0, Wash Basins No.1, Laundry Tubs No.0., Baths; Shower

No.0., Tubs No.1..., Screens...Yes Storm Sash.0., Storm

Doors...0..., Wall Lockers No.0..., Total floor area above

basement sq. ft.....1535...; Dimensions, Main Building

...16'x29'.....Wings.....10'x26'....., Each & every

room arranged by floors;

1st floor: 1R, 15'x15' 1R, 14'x15' 1R, 11'x15' 1R, 10'x10'

1 Cl. 4'x4' 1 Cl. 5'x6'

2nd floor: 1R, 15'x15' 1R, 6'x9' 1R, 14'x15' 1 Hall, 6'x12'


2 Cl. 3'x4' 1 Cl. 4'x6'

Below enter chronologically all modifications, additions,  
introduction of water, sewer, electric light, etc., since

Mch. 1st, 1905.

To Mch. '10: Installed 2 Dining arm, and 6 side chairs: 1 Sideboard:  
2 Library chairs: 1 Desk: 1 Chest of drawers: 1 Bookcase:  
1 Dining, 1 Parlor and 1 Kitchen table: 1 Refrigerator: 2 Bedsteads:

Torn down by authority of Sec'y of War dated July 8. 1913. #331618



#### Repairs.


Expended to date	\$519.87.....
Yr. ending 3-1-06	\$..52.59.....
3-1-07	\$..130.41.....
3-1-08	\$..170.70.....
3-1-09	\$.....
3-1-10	\$..80.50.....
3-1-11	\$.....
3-1-12	\$.....
3-1-13	\$.....
3-1-14	\$.....
3-1-15	\$.....
3-1-16	\$.....
3-1-17	\$.....
3-1-18	\$.....
3-1-19	\$.....
3-1-20	\$.....
3-1-21	\$.....



Former C.Q.M.D.G.  
Q.M.G.O. Plan No. 7...., Building No. 12.....

# Repairs.

Expended to date	\$ 511.92.....
Yr. ending 3-1-06	\$ 50.68.....
3-1-07	\$ 142.08.....
3-1-08	\$ 153.95.....
3-1-09	\$.....
3-1-10	\$ 28.00.....
3-1-11	\$.....
3-1-12	\$.....
3-1-13	\$.....
3-1-14	\$.....
3-1-15	\$.....
3-1-16	\$.....
3-1-17	\$.....
3-1-18	\$.....
3-1-19	\$.....
3-1-20	\$.....
3-1-21	\$.....



Place....Fort Fremont, S.C., March 1st, 1905.

Designation of Building, Single Officers Qrs., Capacity,  
1 Officer; Construction: Cost \$2500.00, Date 4-10-00...

Material: Walls..Frame..Foundations....Brick piers....

Roof..Shingles...., Floors.....Wood.....How heated

.....Stoves.... (...sq ft. rad.), How lighted...Min. Oil...

Provided with: Water connections.....Yes, Sewer connec-

tions..Yes...Water Closets No. 1, Urinals No. 0, Wash Sinks

No. 0, Wash Basins No. 1, Laundry Tubs No. 0, Baths; Shower

No. 0, Tubs No. 1, Screens. Yes, Storm Sash. 0, Storm

Doors. 0, Wall Lockers No. 0, Total floor area above

basement sq. ft. ....1535....; Dimensions, Main Building

....16'x29'....Wings.....16'x26'....., Each & every

room arranged by floors;

1st floor: 1R, 15'x15' 1R, 14'x15' 1R, 11'x15' 1R, 10'x10'  
1R, 12'x15' 1 Cl. 4'x4' 1 Cl. 5'x6'

2nd floor: 1R, 15'x15' 1R, 6'x9' 1R, 14'x15' 1 Hall, 6'x12'  
2 Cl. 3'x4' 1 cl. 4'x6'

Below enter chronologically all modifications, additions,  
introduction of water, sewer, electric light, etc., since  
Mch. 1st, 1905.

To Mch. 1/0: Installed 2 Dining arm, and 6 side chairs: 1 Sideboard:

1 Library chair: 1 Desk: 1 Chest of drawers: 1 Bookcase:

1 Dining, 1 Parlor and 1 Kitchen table: 1 Refrigerator: 2 Bedsteads:

NO LONGER

REMOVED

Torn down as per authority of Sec'y of War, dated July 8, 1913. 331618

NO LONGER

REMOVED


Place... Fort. Fremont. S. C. ... March 1st, 1905.  
 Designation of Building, ~~Post~~ Steward's Qrs. Capacity, 7560 sq. ft.  
 14.0.0.; Construction: Cost \$1292.84, Date 5-5-00  
 Material: Walls... Frame Foundations... Brick  
 Roof... Shingles Floors... Wood How heated  
 Stoves (...sq ft. rad.), How lighted Min. Oil  
 Provided with: Water connections Yes..., Sewer connections Yes...  
 Water Closets No. 1, Urinals No. 0, Wash Sinks No. 0,  
 Wash Basins No. 1, Laundry Tubs No. 0, Baths; Shower No. 0,  
 Tubs No. 1, Screens... Yes, Storm Sash... 0, Storm Doors... 0,  
 Wall Lockers No... 0, Total floor area above basement sq. ft. 756;  
 Dimensions, Main Building 14'x28' Wings 14'x24', Each & every room arranged by floors;  
 1R, 14'x15' 2R, 12'x14' 1R, 11'x12' 1R, 6'x8' 2 Cl. 3'x5'

Below enter chronologically all modifications, additions, introduction of water, sewer, electric light, etc., since Mch. 1st, 1905.

To Mch. '10. Installed 1 Refrigerator:

Torn down as per authority of Sec'y of War, dated July 8, 1913. #331618

Former C.Q.M.D.g  
 Q.M.G.O. Plan No. 6..., Building No. 13....




#### Repairs.

Expended to date	\$313.87.....
Yr. ending 3-1-06	\$49.56.....
3-1-07	\$31.20.....
3-1-08	\$.....
3-1-09	\$92.00.....
3-1-10	\$None
3-1-11	\$.....
3-1-12	\$.....
3-1-13	\$.....
3-1-14	\$.....
3-1-15	\$.....
3-1-16	\$.....
3-1-17	\$.....
3-1-18	\$.....
3-1-19	\$.....
3-1-20	\$.....
3-1-21	\$.....

Q.M.G.O. Plan No....6., Building No..14.....

Repairs.

Expended to date	\$ 273.74.....
Yr. ending 3-1-06	\$ 27.10.....
3-1-07	\$ 14.95.....
3-1-08	\$ 55.75.....
3-1-09	\$ ..... 15.00
3-1-10	\$ ..... 15.00
3-1-11	\$ ..... 15.00
3-1-12	\$ ..... 15.00
3-1-13	\$ ..... 15.00
3-1-14	\$ ..... 15.00
3-1-15	\$ ..... 15.00
3-1-16	\$ ..... 15.00
3-1-17	\$ ..... 15.00
3-1-18	\$ ..... 15.00
3-1-19	\$ ..... 15.00
3-1-20	\$ ..... 15.00
3-1-21	\$ ..... 15.00



Place... Fort. Fremont, S. C. ... March 1st, 1905.

Designation of Building, No. S. Quarters...., Capacity,  
... 111.00; Construction: Cost \$1399.00, Date... 5-5-00...

Material: Walls... Frame... Foundations... Brick.....  
Roof... Shingles... Floors... Wood..... How heated  
..... Stoves... (....sq ft. rad.), How lighted... Min. Oil...  
Provided with: Water connections... Yes..., Sewer connec-  
tions... Yes... Water Closets No. 1, Urinals No. 0, Wash Sinks  
No. 0, Wash Basins No. 1, Laundry Tubs No. 0, Baths; Shower  
No. 0, Tubs No. 1, Screens... Yes, Storm Sash... 0, Storm  
Doors... 0, Wall Lockers No. 0, Total floor area above  
basement sq. ft. .... 756 ....; Dimensions, Main Building  
14'x28' ..... Wings... 14'x24' ..... Each & every  
room arranged by floors;  
1R, 14'x15' 2R, 12'x14' 1R, 11'x12' 1R, 6'x8' 2 01.3'x5'

Below enter chronologically all modifications, additions,  
introduction of water, sewer, electric light, etc., since  
Mch. 1st, 1905.

To Mch. 1/07, Enclosing east porch between bath room and main  
bldg. making room 8'x14', removing windows from east side of  
dining room and north side of parlor, inserting them in out-  
side wall of new room, cost, \$45.00  
To Mch. 1/10. Installed 1 Refrigerator.

Turn down as per authority of Sec'y of War, dated July 8, 1913. #331618

Place.....Fort Fremont, S. C....., March 1st, 1905.  
 Designation of Building, N. C. S. Quarters., Capacity,  
 7560 cu. ft.; Construction: Cost \$1399.00 Date 5-5-00....  
 Material: Walls Frame....Foundations....Brick.....  
 Roof....Shingles., Floors.....Wood.....How heated  
 ....Stoves.....(....sq ft. rad.), How lighted..Min. Oil....  
 Provided with: Water connections....Yes., Sewer connec-  
 tions, Yes....Water Closets No. 1, Urinals No. 0, Wash Sinks  
 No. 0, Wash Basins No. 1., Laundry Tubs No. 0., Baths; Shower  
 No. 0., Tubs No. 1., Screens..Yes, Storm Sash...0, Storm  
 Doors...0...., Wall Lockers No...0., Total floor area above  
 basement sq. ft....756.....; Dimensions, Main Building  
 ...14'x28'.....Wings.....14'x24'....., Each & every  
 room arranged by floors;  
 1R, 14'x15' 2R, 12'x14' 1R, 11'x12' 1R, 6'x8' 2 Cl, 3'x5'

Former Q.M.D.g  
 Q.M.G.O. Plan No...6...., Building No....15....



Below enter chronologically all modifications, additions,  
 introduction of water, sewer, electric light, etc., since  
 Mch. 1st, 1905.  
 To Mch. 1/07 Enclosing east porch between bath room and main bldg.  
 making room 8'x14', removing windows from east side of dining room  
 and north side of parlor, inserting them in outside wall of new room.  
 Cost, \$45.00  
 To Mch. 1/10. Installed 1 Refrigerator:

Torn down as per authority of Sec'y of War, dated July 8. 1913. #331618

NO LONGER  
 EXISTING.

#### Repairs.

Expended to date	\$ 360.00.....
Yr. ending 3-1-06	\$ 19.70.....
3-1-07	\$ 20.30.....
3-1-08	\$ 73.25.....
3-1-09	\$.....
3-1-10	\$ 45.00.....
3-1-11	\$.....
3-1-12	\$.....
3-1-13	\$.....
3-1-14	\$.....
3-1-15	\$.....
3-1-16	\$.....
3-1-17	\$.....
3-1-18	\$.....
3-1-19	\$.....
3-1-20	\$.....
3-1-21	\$.....

No plan bldg. at post  
Q.M.G.O. Plan No....., Building No...16....

Repairs.

Expended to date	\$12.00.....
Yr. ending 3-1-06	\$13.95.....
3-1-07	\$...15.....
3-1-08	\$...8.50.....
3-1-09	\$.....
3-1-10	\$...none.....
3-1-11	\$.....
3-1-12	\$.....
3-1-13	\$.....
3-1-14	\$.....
3-1-15	\$.....
3-1-16	\$.....
3-1-17	\$.....
3-1-18	\$.....
3-1-19	\$.....
3-1-20	\$.....
3-1-21	\$.....


Place...Port.Fremont., S.C....., March 1st, 1905.  
Designation of Building...Carpenter Shop...., Capacity,  
3780 cu. ft. Construction: Cost \$Unknown, Date...Unknown...  
Material: Walls...Frame...Foundations....Wood.....,  
Roof...Shingles..., Floors.....Wood.....How heated  
....Stoves.... (....sq ft. rad.), How lighted.....0.....  
Provided with: Water connections...0....., Sewer connec-  
tions...0....Water Closets No..., Urinals No..., Wash Sinks  
No..., Wash Basins No..., Laundry Tubs No...., Baths; Shower  
No...., Tubs No...., Screens....., Storm Sash...., Storm  
Doors....., Wall Lockers No....., Total floor area above  
basement sq. ft....420.....; Dimensions, Main Building  
16'x29'.....Wings....., Each & every  
room arranged by floors;  
1R, 15'x28'

Below enter chronologically all modifications, additions,  
introduction of water, sewer, electric light, etc., since  
Mch. 1st, 1905.

Torn down as per authority of Sec'y of War, dated July 8, 1913

#331618

NO LONGER  
EXISTING.





Place.....Fort Fremont, S. C....., March 1st, 1905.

Designation of Building, ..Post Exchange....., Capacity,  
9574 cu. ft.

.....; Construction: Cost \$Unknown, Date Unknown.....

Material: Walls..Frame.....Foundations.....Wood.....

Roof.....Shingles....., Floors.....Wood.....How heated

.....Stoves.....(.....sq ft. rad.), How lighted..Min. Oil.....

Provided with: Water connections....., Sewer connec-

tions.....Water Closets No., Urinals No., Wash Sinks

No., Wash Basins No., Laundry Tubs No., Baths; Shower

No., Tubs No., Screens....., Storm Sash....., Storm

Doors....., Wall Lockers No., Total floor area above

basement sq. ft.....1035.....; Dimensions, Main Building

..16'x70'.....Wings....., Each & every


room arranged by floors;

1R, 15'x69'

Below enter chronologically all modifications, additions,  
introduction of water, sewer, electric light, etc., since  
Mch. 1st, 1905.

Sept. 1911----This building totally destroyed by storm.  
#333338.

No plan bldg. found at post  
Q.M.G.O. Plan No....., Building No. 17.....



#### Repairs.

Expended to date	\$ 54.13 .....
Yr. ending 3-1-06	\$ 13.95 .....
3-1-07	\$ .....35 .....
3-1-08	\$ .....50 .....
3-1-09	\$ ..... .....
3-1-10	\$ .. 33.00 .....
3-1-11	\$ ..... .....
3-1-12	\$ ..... .....
3-1-13	\$ ..... .....
3-1-14	\$ ..... .....
3-1-15	\$ ..... .....
3-1-16	\$ ..... .....
3-1-17	\$ ..... .....
3-1-18	\$ ..... .....
3-1-19	\$ ..... .....
3-1-20	\$ ..... .....
3-1-21	\$ ..... .....

Sketch drawn at post  
Q.M.G.O. Plan No....., Building No..18....

Repairs.

Expended to date	\$.....
Yr. ending 3-1-06	\$.....
3-1-07	\$.....
3-1-08	\$..7.85.....
3-1-09	\$.....
3-1-10	\$..none.....
3-1-11	\$.....
3-1-12	\$.....
3-1-13	\$.....
3-1-14	\$.....
3-1-15	\$.....
3-1-16	\$.....
3-1-17	\$.....
3-1-18	\$.....
3-1-19	\$.....
3-1-20	\$.....
3-1-21	\$.....



Place.....Fort Fremont, S.C.,.....March 1st, 1905.

Designation of Building, Temp. HQ. Storehouse Capacity,  
1700 cu. ft. Construction: Cost \$.230.00, Date..7-23-03...

Material: Walls. Frame...Foundations.....Wood.....,  
Roof...Shingles., Floors.....Wood.....How heated  
.....(....sq ft. rad.), How lighted.....  
Provided with: Water connections....., Sewer connec-  
tions....Water Closets No., Urinals No., Wash Sinks  
No., Wash Basins No., Laundry Tubs No., Baths; Shower  
No., Tubs No., Screens....., Storm Sash....., Storm  
Doors....., Wall Lockers No., Total floor area above  
basement sq. ft.....180.....; Dimensions, Main Building  
10'x20'.....Wings....., Each & every  
room arranged by floors;  
2R, 9'6"x9'6"

Below enter chronologically all modifications, additions,  
introduction of water, sewer, electric light, etc., since  
Mch. 1st, 1905.

Torn down as per authority of Sec'y of War, dated July 8, 1913. #331618

NO LONGER  
EXISTING.

Place...Fort Fremont, S. C. ...., March 1st, 1905.

Q.M.G.O. Plan No. 57.C., Building No. 19 .....

Designation of Building, N. C. S. Quarters ..., Capacity,

10294 sq. ft. ... N. C. S. Construction: Cost \$ 2562.70 Date 12-1-00 ..

Material: Walls Frame ... Foundations Brick .....

Roof Slate ..., Floors Wood ..... How heated

.... Stoves .... (.... sq ft. rad.), How lighted Min. Oil # ..

Provided with: Water connections Yes, Sewer connec-

tions Yes ... Water Closets No. 1, Urinals No. 0, Wash Sinks

No. 0, Wash Basins No. 1, Laundry Tubs No. 0 ..., Baths; Shower

No. 0 ..., Tubs No. 1, Screens Yes, Storm Sash 0, Storm

Doors 0 ..., Wall Lockers No. 0 ..., Total floor area above

basement sq. ft. 1102 ...; Dimensions, Main Building

20'x26' ..... Wings 10'6"x13'6" ....., Each & every

room arranged by floors;


1st floor: 1R. 12'x15' 1R. 11'x18'6" 1R. 9x12' 1 Hall 4'x12'

2nd floor: 1R. 12'x13'6" 1R. 12'x12'9" 1R. 6'x7' 1 Hall 13'4"x6'  
1 Cl. 4'8"x6' 1 Cl. 3'x4'

# Wired for electricity

Below enter chronologically all modifications, additions,  
introduction of water, sewer, electric light, etc., since  
Mch. 1st, 1905.

To Mch. 1/10: Installed 1 Refrigerator.



#### Repairs.

Expended to date	\$ <u>58.80</u> .....
Yr. ending 3-1-06	\$ <u>16.74</u> .....
3-1-07	\$ <u>20.70</u> .....
3-1-08	\$ <u>32.60</u> .....
3-1-09	\$ ..... ..
3-1-10	\$ <u>1.50</u> .....
3-1-11	\$ ..... ..
3-1-12	\$ ..... ..
3-1-13	\$ ..... ..
3-1-14	\$ ..... ..
3-1-15	\$ ..... ..
3-1-16	\$ ..... ..
3-1-17	\$ ..... ..
3-1-18	\$ ..... ..
3-1-19	\$ ..... ..
3-1-20	\$ ..... ..
3-1-21	\$ ..... ..

Q.M.G.O. Plan No. 87.C., Building No. 20....

Repairs.

Expended to date	\$58.80.....
Yr. ending 3-1-06	\$15.20.....
3-1-07	\$20.11.....
3-1-08	\$42.00.....
3-1-09	\$.....
3-1-10	\$10.00.....
3-1-11	\$.....
3-1-12	\$.....
3-1-13	\$.....
3-1-14	\$.....
3-1-15	\$.....
3-1-16	\$.....
3-1-17	\$.....
3-1-18	\$.....
3-1-19	\$.....
3-1-20	\$.....
3-1-21	\$.....

NO LONGER  
EXISTING



Place... Fort. Fremont, S.C., March 1st, 1905.

Designation of Building... U.S. Quarters., Capacity,  
1020 sq. ft. Construction: Cost \$2562.70, Date 12-1-00....

Material: Walls... Frame Foundations... Brick.....

Roof... Slate..... Floors... Wood..... How heated

.... Stoves..... (....sq ft. rad.), How lighted... Min. Oil.#..

Provided with: Water connections... Yes., Sewer connec-

tions. Yes... Water Closets No. 1, Urinals No. 0, Wash Sinks

No. 0, Wash Basins No. 1, Laundry Tubs No. 0., Baths; Shower

No. 0., Tubs No. 1., Screens... Yes, Storm Sash.. 0., Storm

Doors..... 0., Wall Lockers No. 0., Total floor area above

basement sq. ft. 1102....; Dimensions, Main Building

.. 20'x28'..... Wings... 10'6"x13'6"....., Each & every

room arranged by floors;

1st floor: 1R, 12'x15' 1R, 11'x13'6" 1R, 9'x12' 1 Hall, 6'x15'  
1 Hall, 4'x12'

2nd floor: 1R, 12'x13'3" 1R, 12'x12'9" 1R, 6'x7' 1 Hall, 6'x13'4"  
1 Cl. 4'8"x6' 1 Cl. 3'x4'

Below enter chronologically all modifications, additions,  
introduction of water, sewer, electric light, etc., since  
Mch. 1st, 1905.

# wired for electric lighting

To Mch. 1/10. Installed 1 Refrigerator:

Torn down as per authority of Sec'y of War, dated July 8, 1913. 33/618

NO LONGER  
EXISTING.

Place....Fort. Fremont, S. C....., March 1st, 1905.

Q.M.G.O. Plan No...<sup>67</sup>B, Building No...<sup>21</sup>.....

Designation of Building,....Coal Shed....., Capacity,  
15330 cu ft.  
200 tons.; Construction: Cost \$1467.00, Date...4-27-01..

Material: Walls...Frame..Foundations.....Stone.....

Roof...Tin....., Floors.....Wood.....How heated

.....(....sq ft. rad.), How lighted.....

Provided with: Water connections...0....., Sewer connec-

tions...0.....Water Closets No..., Urinals No..., Wash Sinks

No..., Wash Basins No..., Laundry Tubs No...., Baths; Shower

No...., Tubs No...., Screens....., Storm Sash...., Storm

Doors....., Wall Lockers No....., Total floor area above

basement sq. ft.....1260.....; Dimensions, Main Building

...21'x60'.....Wings....., Each & every

room arranged by floors;


1R, 21'x60'

NO LONGER  
EXISTING

Below enter chronologically all modifications, additions,  
introduction of water, sewer, electric light, etc., since  
Mch. 1st, 1905.

NO LONGER  
EXISTING.

Torn down as per authority of Sec'y of War, dated July 8, 1913. #331618



#### Repairs.

Expended to date \$.....

Yr. ending 3-1-06 \$..21.20.....

3-1-07 \$.....

3-1-08 \$.....

3-1-09 \$.....

3-1-10 \$..none.....

3-1-11 \$.....

3-1-12 \$.....

3-1-13 \$.....

3-1-14 \$.....

3-1-15 \$.....

3-1-16 \$.....

3-1-17 \$.....

3-1-18 \$.....

3-1-19 \$.....

3-1-20 \$.....


3-1-21 \$.....



Q.M.G.O. Plan No. 49.B, Building No. 22.....

Repairs.

Expended to date	\$ 50.33.....
Yr. ending 3-1-06	\$ 44.35.....
3-1-07	\$ 23.55.....
3-1-08	\$ 20.00.....
3-1-09	\$ .....00
3-1-10	\$ .....00
3-1-11	\$ .....00
3-1-12	\$ .....00
3-1-13	\$ .....00
3-1-14	\$ .....00
3-1-15	\$ .....00
3-1-16	\$ .....00
3-1-17	\$ .....00
3-1-18	\$ .....00
3-1-19	\$ .....00
3-1-20	\$ .....00
3-1-21	\$ .....00



Place.....Fort Fremont, S. C....., March 1st, 1905.

Designation of Building,.....~~Bakery~~ <sup>LONGER</sup>....., Capacity,  
.....<sup>6440 cu ft</sup>.....; Construction: Cost \$1525.00, Date..6-29-01...

Material: Walls...~~Frame~~...Foundations.....~~Brick~~....., Roof.....~~Slate~~....., Floors.....Wood.....How heated  
.....~~Stoves~~... (...sq ft. rad.), How lighted...~~Oil~~..Oil.#.

Provided with: Water connections...Yes., Sewer connec-  
tions...Q...Water Closets No.Q, Urinals No.Q, Wash Sinks  
No.Q, Wash Basins No.1, Laundry Tubs No.Q., Baths; Shower  
No.Q., Tubs No...Q, Screens...Yes, Storm Sash..Q., Storm  
Doors..Q....., Wall Lockers No...Q., Total floor area above  
basement sq. ft.....621.....; Dimensions, Main Building

22'x32'.....Wings....., Each & every  
room arranged by floors;

1R, 20'5"x20'8" 1R, 9'x10' 1R, 9'10"x10'2"

# Wired for electricity

Below enter chronologically all modifications, additions,  
introduction of water, sewer, electric light, etc., since  
Mch. 1st, 1905.

Torn down as per authority of Sec'y of War, dated July 8, 1913. \*331618

NO LONGER  
EXISTING.

Place...Fort Fremont, S. C.....~~NO LONGER~~ March 1st, 1905.

Q.M.G.O. Plan No. 37.B., Building No. 23.....

Designation of Building, Q. M. Stables....., Capacity,  
~~Storage 14015 cu. ft.~~  
& animals; Construction: Cost \$ 3100.00 Date 6-29-01..

Material: Walls...Frame...Foundations.....Brick.....,  
Roof...~~Slates~~....., Floors.....Wood.....How heated  
.....(....sq ft. rad.), How lighted...Min. Oil..

Provided with: Water connections....Yes., Sewer connec-  
tions...0....Water Closets No..., Urinals No..., Wash Sinks  
No..., Wash Basins No..., Laundry Tubs No...., Baths; Shower  
No...., Tubs No...., Screens....., Storm Sash...., Storm  
Doors....., Wall Lockers No....., Total floor area above  
basement sq. ft. ....3000.....; Dimensions, Main Building  
...33'x60'.....Wings.....0....., Each & every  
room arranged by floors;

1st floor: 1R, 28'x31'8" 1r. 7'x14'2" 1R, 24'8"x30'


2nd floor: 1R, 10'x10' 1R, 20'x58'

~~NO LONGER~~  
~~EXISTING~~

Below enter chronologically all modifications, additions,  
introduction of water, sewer, electric light, etc., since  
Mch. 1st, 1905.

*Torn down as per authority of Sec'y of War, dated July 8, 1913. #331618*

~~NO LONGER~~  
~~EXISTING~~




#### Repairs.

Expended to date	\$ <u>106.41</u> .....
Yr. ending 3-1-06	\$ <u>28.70</u> .....
3-1-07	\$ <u>11.30</u> .....
3-1-08	\$ <u>54.10</u> .....
3-1-09	\$.....
3-1-10	\$ <u>none</u>
3-1-11	\$.....
3-1-12	\$.....
3-1-13	\$.....
3-1-14	\$.....
3-1-15	\$.....
3-1-16	\$.....
3-1-17	\$.....
3-1-18	\$.....
3-1-19	\$.....
3-1-20	\$.....
3-1-21	\$.....

Q.M.G.O. Plan No. 134.A, Building No. 24.....

Repairs.

Expended to date	\$.....
Yr. ending 3-1-06	\$.....
3-1-07	\$.....
3-1-08	\$ 58.66
3-1-09	\$.....
3-1-10	\$ none
3-1-11	\$.....
3-1-12	\$.....
3-1-13	\$.....
3-1-14	\$.....
3-1-15	\$.....
3-1-16	\$.....
3-1-17	\$.....
3-1-18	\$.....
3-1-19	\$.....
3-1-20	\$.....
3-1-21	\$.....



Place....Fort Fremont, S.C....., March 1st, 1905.

Designation of Building, ...Lavatory....., Capacity, 11257 cu. ft., Construction: Cost \$4900.00, Date. 4-13-03...

Material: Walls..Frame...Foundations.....Stone.....,

Roof...Slate....., Floors.....Concrete.....How heated

....Stoves..... (....sq ft. rad.), How lighted...Min. Oil....

Provided with: Water connections...Yes., Sewer connections.

Yes...Water Closets No. 3, Urinals No. 3, Wash Sinks

No. Q, Wash Basins No. 16, Laundry Tubs No. 0., Baths; Shower

No. 5., Tubs No. 2., Screens. Yes., Storm Sash..0., Storm

Doors...0...., Wall Lockers No. 0..., Total floor area above

basement sq. ft. 936; Dimensions, Main Building

..20'x45'.....Wings.....13'x14'....., Each & every

room arranged by floors;


1R, 17'6"x43'6" 1R, 9'6"x12'2" 1R, 3'x8'6" 1R, 4'x8'10"

Below enter chronologically all modifications, additions, introduction of water, sewer, electric light, etc., since Mch. 1st, 1905.

To be dismantled and fixtures moved to Fort Screven. 11-5-12

Place....Fort Fremont, S. C....., March 1st, 1905.  
 Designation of Building,....Pump House....., Capacity,  
 10785 Cu. ft.; Construction: Cost \$1500.00 Date 3-5-02....  
 Material: Walls..Frame...Foundations.....Stone.....,  
 Roof....Slate....., Floors.....Concrete.....How heated  
 ....Stoves.....(...sq ft. rad.), How lighted. Min. Oil....  
 Provided with: Water connections...Yes..., Sewer connec-  
 tions....0...Water Closets No., Urinals No., Wash Sinks  
 No., Wash Basins No., Laundry Tubs No., Baths; Shower  
 No., Tubs No., Screens....., Storm Sash....., Storm  
 Doors....., Wall Lockers No....., Total floor area above  
 basement sq. ft. ....1172....; Dimensions, Main Building  
 ..24'x45'.....Wings.....14'x25'....., Each & every  
 room arranged by floors  
 1R,20'10"x21'8" 1R,20'10"x21'7" 2R,10'x13'4"

Q.M.G.O. Plan No. 132 C, Building No. 25



#### Repairs.

Expended to date	\$.....
Yr. ending 3-1-06	\$.....
3-1-07	\$... <u>39.00</u> .....
3-1-08	\$.....
3-1-09	\$.....
3-1-10	\$.. <u>24.00</u> .....
3-1-11	\$.....
3-1-12	\$.....
3-1-13	\$.....
3-1-14	\$.....
3-1-15	\$.....
3-1-16	\$.....
3-1-17	\$.....
3-1-18	\$.....
3-1-19	\$.....
3-1-20	\$.....
3-1-21	\$.....

Below enter chronologically all modifications, additions,  
 introduction of water, sewer, electric light, etc., since  
 Mch. 1st, 1905.

## Repairs.

Expended to date	\$.....
Yr. ending 3-1-06	\$ 2.00
3-1-07	\$ 19.00
3-1-08	\$ 91.15
3-1-09	\$.....
3-1-10	\$ 45.00
3-1-11	\$.....
3-1-12	\$.....
3-1-13	\$.....
3-1-14	\$.....
3-1-15	\$.....
3-1-16	\$.....
3-1-17	\$.....
3-1-18	\$.....
3-1-19	\$.....
3-1-20	\$.....
3-1-21	\$.....



Place.....Fort Fremont, S.C., March 1st, 1905.

Designation of Building, Administration Bldg., Capacity,  
.....; Construction: Cost \$5181.48, Date 1-9-04.....

Material: Walls.....Frame.....Foundations.....Brick.....,  
Roof...Slate....., Floors.....Wood.....How heated  
.....Stoves.....(....sq ft. rad.), How lighted....Min. Oil..  
Provided with: Water connections...Yes..., Sewer connec-  
tions...Yes...Water Closets No. 1, Urinals No. 0, Wash Sinks  
No. 0, Wash Basins No. 1, Laundry Tubs No. 0, Baths; Shower  
No. 0, Tubs No. 0..., Screens...Yes, Storm Sash..0., Storm  
Doors...0...., Wall Lockers No. 0..., Total floor area above  
basement sq. ft.....2016.....; Dimensions, Main Building  
...32'x40'.....Wings....., Each & every

room arranged by floors;

1st floor: 2R, 14'7"x15' 1R, 13'5"x14'7" 1R, 14'7"x16'4"

1R, 4'x8' 1 Hall, 8'x26'

2nd floor: 2R, 14'7"x30' 1R, 8'x12'6" 1 Hall, 8'x18'

# Wired for electric lighting

Below enter chronologically all modifications, additions,  
introduction of water, sewer, electric light, etc., since  
Mch. 1st, 1905.

Torn down as per authority of Sec'y of War, dated July 8, 1913. #331618

NO LONGER  
EXISTING



Building No. 27 O., Q. M. G.: Plan No.

HEAVY FURNITURE INSTALLED.	REPAIRS.
	Expended to 3-1-09. \$
Bedsteads, iron	Year ending 3-1-10 \$
Bookcases	" " 3-1-11
Chairs, dining, arm	" " 3-1-12
" " side	" " 3-1-13
" library, arm	" " 3-1-14
" " side	" " 3-1-15
Chests of drawers	" " 3-1-16
Curtain poles	" " 3-1-17
Desks	" " 3-1-18
Divans	" " 3-1-19
Hatracks	" " 3-1-20
Refrigerators	" " 3-1-21
Sideboards	" " 3-1-22
Tables, dining	" " 3-1-23
" kitchen	" " 3-1-24
" parlor	" " 3-1-25
Wall lockers	" " 3-1-26
	TOTAL \$

PHOTOGRAPH 4" x 5"

Place FORT FREMONT, S. C.  
 Designation of building Hospital; Capacity  
 Total cost, \$; Date completed  
 Material: Walls; Foundation  
 Roof; Floors  
 Total floor area above basement, square feet  
 Dimensions of main building; Wings

#### PROVIDED WITH:

#### EACH AND EVERY ROOM ARRANGED BY FLOORS.

Heating  
 (sq. ft. rad.).  
 Lighting  
 Water connections  
 Sewer  
 Water closets, No.  
 Urinals, No.  
 Wash sinks, No.  
 Washbasins, No.  
 Laundry tubs, No.  
 Shower baths, No.  
 Bathtubs, No.  
 Screens, No.  
 Storm sash, No.  
 " doors, No.  
 Window shades, No.

#### ADDITIONS AND INSTALLATIONS.

Below enter chronologically all modifications, additions, introduction of water, sewer, lights, etc., also dates for all changes of listed articles, etc.

Installing Water Supply - - - - - \$171.20  
 Installing Plumbing - - - - - 17.00

(There are no records in this office giving the number, cost, etc., of this building at time of abandonment of Fort Fremont. Records were apparently mishandled and not filed in this office.)

(This building was formerly a nos it 1, but is used now as barracks for the Detachment Stationed there.)

This note refers to Historical Record t Post and dated June 7, 1916.

Place.....Fort Fremont, S.C....., March 1st, 1905.

Designation of Building,...Hospital....., Capacity,  
4688 cu. ft.  
8 beds...; Construction: Cost \$19482.50 Date..10-15-04.

Material: Walls..Brick...Foundations.....Stone.....,

Roof...Slate....., Floors.....Wood.....How heated

...Hot water...1195 sq ft. rad.), How lighted..Min..Oil.#..

Provided with: Water connections...Yes.., Sewer connec-

tions...Yes..Water Closets No.3, Urinals No1., Wash Sinks

No.0, Wash Basins No4., Laundry Tubs No..0., Baths; Shower

No.0., Tubs No.2., Screens..0., Storm Sash..0., Storm

Doors...0...., Wall Lockers No..Yes, Total floor area above

basement sq. ft.....5204.....; Dimensions, Main Building

..40'4"x43'4"....Wings.....27'4"x45'3"....., Each & every

room arranged by floors;

1st floor: 4R,14'x15'6" 1R,9'x14' 1R,12'x15' 1R,9'x12'2"

1R,24'4"x30'11" 1 Hall,8'x26' 1 Hall,8'x16'

2nd floor: 4R,12'x15' 1R,8'x12' 1R,8'x9' 1R,20'4"x30'11"

1 Hall,8'x26' 1 Hall,8'x16'

Attic: 2R,8'x15' 4R,10'x11' L Hall,8'x24'

Below enter chronologically all modifications, additions,  
introduction of water, sewer, electric light, etc., since

Mch. 1st, 1905.

#Piped for gas

*This building has been used as a barrack since about May 15, 1917, by a detachment of 30 Coast Artillery Corps enlisted men and one Officer. Since being used for this purpose minor repairs have been made as follows. Plumbing fittings, pipe and W.C. \$488.20 Reg. 160-159 Apr 24, 1917.*

Surgeon general's office

Q.M.G.O. Plan No. None., Building No. 27.....



#### Repairs.

Expended to date	\$.....
	445.85
Yr. ending 3-1-06	\$.....
3-1-07	\$..250.00....
3-1-08	\$.....
3-1-09	\$.....
3-1-10	\$..21.00.00
3-1-11	\$.....
3-1-12	\$.....
3-1-13	\$.....
3-1-14	\$.....
3-1-15	\$.....
3-1-16	\$.....
3-1-17	\$.....
3-1-18	\$.....
3-1-19	\$.....
3-1-20	\$.....
3-1-21	\$.....

Plan drawn at post  
Q.M.G.O. Plan No....., Building No..28.....

# Repairs.

Expended to date	\$.....
Yr. ending 3-1-06	\$.....
3-1-07	\$.....
3-1-08	\$.....
NO LONGER EXISTING. 3-1-09	\$.....
3-1-10	\$.....
3-1-11	\$.....
3-1-12	\$.....
3-1-13	\$.....
3-1-14	\$.....
3-1-15	\$.....
3-1-16	\$.....
3-1-17	\$.....
3-1-18	\$.....
3-1-19	\$.....
3-1-20	\$.....
3-1-21	\$.....



Place....Fort. Fremont, S. C....., March 1st, 1905.

Designation of Building, ... Fire house....., Capacity, 2575 cu. ft.; Construction: Cost \$143.00, Date 1-4-05.....

Material: Walls... Frame... Foundations..... Wood.....

Roof... Shingles, Floors... Wood..... How heated ..... (.....sq ft. rad.), How lighted.....

Provided with: Water connections....., Sewer connections..... Water Closets No..., Urinals No..., Wash Sinks No..., Wash Basins No..., Laundry Tubs No..., Baths; Shower No..., Tubs No..., Screens....., Storm Sash....., Storm Doors....., Wall Lockers No....., Total floor area above basement sq. ft. 300.....; Dimensions, Main Building 10'x30'..... Wings....., Each & every room arranged by floors; 1R, 10'x30'

Below enter chronologically all modifications, additions, introduction of water, sewer, electric light, etc., since Mch. 1st, 1905.

Sept. 1911 ---This building totally destroyed by storm. #333338.

Place..Fort Fremont, S.C....., March 1st, 1905.

Q.M.G.O.Plan No....., Building No..29.....

Designation of Building,.....Wharf....., Capacity,

.....; Construction: Cost \$..Unknown, Date..Unknown..

Material: Walls.....Foundations.....,

Roof....., Floors.....How heated

.....(....sq ft. rad.), How lighted.....

Provided with: Water connections....., Sewer connec-

tions.....Water Closets No., Urinals No., Wash Sinks

No., Wash Basins No., Laundry Tubs No., Baths; Shower

No., Tubs No., Screens....., Storm Sash....., Storm

Doors....., Wall Lockers No., Total floor area above

basement sq. ft.....; Dimensions, Main Building

.....Wings....., Each & every

room arranged by floors;

Size-32'x48' with Approach 595' long.



Below enter chronologically all modifications, additions,  
introduction of water, sewer, electric light, etc., since  
Mch. 1st, 1905.


#### Repairs.

Expended to date	\$.....
Yr. ending 3-1-06	\$.....
3-1-07	\$.....
3-1-08	\$.....
3-1-09	\$.....
3-1-10	\$.....
3-1-11	\$.....
3-1-12	\$.....
3-1-13	\$.....
3-1-14	\$.....
3-1-15	\$.....
3-1-16	\$.....
3-1-17	\$.....
3-1-18	\$.....
3-1-19	\$.....
3-1-20	\$.....
3-1-21	\$.....

Q.M.G.O. Plan No. 77..., Building No. 30...

Repairs.

Expended to date	\$.....
Yr. ending 3-1-06	\$.....
3-1-07	\$.....
3-1-08	\$.....
3-1-09	\$.....
3-1-10	\$ <i>none</i> .....
3-1-11	\$.....
3-1-12	\$.....
3-1-13	\$.....
3-1-14	\$.....
3-1-15	\$.....
3-1-16	\$.....
3-1-17	\$.....
3-1-18	\$.....
3-1-19	\$.....
3-1-20	\$.....
3-1-21	\$.....



Place..... **Fort. Fremont, S.C.**..., March 1st, 1905.  
 Designation of Building,..... **N-C-O Quarters**, Capacity,  
**1 N.C.O.**; Construction: Cost **NO LONGER EXISTING**..., Date **See below**..  
 Material: Walls... **Frame**... Foundations..... **Wood**.....,  
 Roof... **Shingle**..., Floors..... **Wood**.....How heated  
 .... **Stoves**.... (...sq ft. rad.), How lighted... **Mineral oil**.  
 Provided with: Water connections....., Sewer connec-  
 tions.....Water Closets No., Urinals No., Wash Sinks  
 No., Wash Basins No., Laundry Tubs No., Baths; Shower  
 No., Tubs No., Screens....., Storm Sash...., Storm  
 Doors....., Wall Lockers No....., Total floor area above  
 basement sq. ft. **745**.....; Dimensions, Main Building  
**27'x27'**.....Wings....., Each & every  
 room arranged by floors;

**4r, 12'10"x12'4"; 1-H, 26'x6'.**

**This building transferred by the Engineer Department to the  
 Q.M.Dept. upon approval of the Secretary of War, Nov. 10, 1908.**

Below enter chronologically all modifications, additions,  
 introduction of water, sewer, electric light, etc., since  
 Mch. 1st, 1905.

To Mch. '110: 1 Refrigerator.

*Torn down as per authority of Sec'y of War, dated July 8, 1913, #331618*


NO LONGER  
 EXISTING.



Place Fort Fremont, South Carolina., March 1st, 1910  
 Designation of Building Search Light Shelter, Capacity,  
One portable  
Searchlight Construction: Cost \$450.00, Date March 27, 1909  
 Material: Walls Wood Foundations Cement,  
 Roof Tin, Floors Shell How heated  
Not (---sq.ft.rad.) How lighted Not  
 Provided with: Water connections No, Sewer connec-  
 tions No Water Closets No. 0, Urinals No. 0, Wash Sinks  
 No. 0, Wash Basins No. 0, Laundry Tubs No. 0, Baths; Shower  
 No. 0, Tub No. 0, Screens 0, Storm Sash 0, Storm  
 Doors 0, Wall Lockers No. 0, Total floor area above  
 basement sq. ft. 432; Dimensions, Main Building  
18'x24' Wings None, Each & every  
 room arranged by floors;  
1r, 18'x24'

Below enter chronologically all modifications, addi-  
 tions, introduction of water, sewer, electric light, etc.,  
 since Mch. 1, 1905.

Q.M.G.O. Plan No. -----, Building No. 31




# Repairs.

Expended to date	\$ -----
Yr. ending 3-1-06	\$ -----
3-1-07	\$ -----
3-1-08	\$ -----
3-1-09	\$ -----
3-1-10	\$ <u>none</u>
3-1-11	\$ -----
3-1-12	\$ -----
3-1-13	\$ -----
3-1-14	\$ -----
3-1-15	\$ -----
3-1-16	\$ -----
3-1-17	\$ -----
3-1-18	\$ -----
3-1-19	\$ -----
3-1-20	\$ -----
3-1-21	\$ -----

Q. M. G. O. Plan No. 47-B, Building No. 32

Repairs.

Expended to date	\$ <u>21.00.</u>
Yr. ending 3-1-06	\$ _____
3-1-07	\$ _____
3-1-08	\$ _____
3-1-09	\$ _____
3-1-10	\$ <u>22.50</u>
3-1-11	\$ _____
3-1-12	\$ _____
3-1-13	\$ _____
3-1-14	\$ _____
3-1-15	\$ _____
3-1-16	\$ _____
3-1-17	\$ _____
3-1-18	\$ _____
3-1-19	\$ _____
3-1-20	\$ _____
3-1-21	\$ _____



Place Fort Fremont, S.C., March 1st, 19  
 Designation of Building, Flagstaff, Capacity,  
75-ft. high Construction: Cost \$ 450.00., Date Mar. 2, 1901.  
 Material: Walls Iron Foundations Concrete,  
 Roof \_\_\_\_\_, Floors \_\_\_\_\_ How heated  
 \_\_\_\_\_ (\_\_\_\_sq. ft. rad.) How lighted \_\_\_\_\_  
 Provided with: Water connections \_\_\_\_\_, Sewer connec-  
 tions \_\_\_\_\_ Water Closets No. \_\_\_\_\_, Urinals No. \_\_\_\_\_, Wash Sinks  
 No. \_\_\_\_\_, Wash Basins No. \_\_\_\_\_, Laundry Tubs No. \_\_\_\_\_, Baths; Shower  
 No. \_\_\_\_\_, Tubs No. \_\_\_\_\_, Screens \_\_\_\_\_, Storm Sash \_\_\_\_\_, Storm  
 Doors \_\_\_\_\_, Wall Lockers No. \_\_\_\_\_, Total floor area above  
 basement sq. ft. \_\_\_\_\_; Dimensions, Main Building  
 \_\_\_\_\_ Wings \_\_\_\_\_, Each & every  
 room arranged by floors;

Below enter chronologically all modifications, addi-  
 tions, introduction of water, sewer, electric light, etc.,  
 since Mch. 1, 1905.

## PUMPING PLANT DATA SHEET

(1) Date **January 13, 1919**

(2) Normal population **Six men & two civilians**

(3) Name of post or camp

(4) Railroad station **Fort Fremont, S.C.**

(5) State **South Carolina**

(6) For boiler room data see sheet on boilers

### (7) PUMPING PLANTS

Plant No. of pump	Where located	Make	Gallons per minute	Cylinder Diameters				Connected to what boiler	Discharge Pressure	Suction Vacuum	Name plate Number	Date Installed	Condition
				Steam	Water	Stroke	Rod						
	Pump House at well	Unique (Union Steam Pump co.) Belt Driven	15 Approx.	#4-4x5								1917	Fair

### (8) FOR CENTRIFUGAL PUMPS

Plant No. of pump	Where located	Make	Gallons per Minute	Two or three stage	R. P. M.	Pressure discharge	Suction Vacuum	Belted or direct connected	H. P. of Motor	Kind of electric current	Date Installed	Condition

### (9) FOR ALL AIR LIFT PUMPING PLANTS

Air Compressor Number	Make	Describe how driven	Diameter cylinders	Length of stroke	Rated Cu. Ft. Free Air per Min.	Name Plate Number	Date Installed	Condition	Air pressure	Depth Wells and Number

(10) If water is again lifted to a elevated reservoir describe this apparatus.

### (11) ICE PLANTS

Ice Machine Number	Make	Type	Rated output tons Refrig.	Cylinders		R. P. M.	Describe how driven	Ice Capacity Brine tank	Total Cu. Ft. Refrigerated	Date Installed	Condition
				Diameter	Stroke						

(12) NOTE:—On a separate sheet (the same size as this) give a list of all apparatus at this place which is no longer needed and yet is good enough to transfer to some other place. State name of apparatus, quantity, size or capacity, accurate description, make, date purchased, condition and general remarks.

## WATER SUPPLY AND FIRE PROTECTION

AT.....FORT FREMONT, S.C.

ML

## DATA SHEET

January 13, 1919....., 191

## WATER SYSTEM

AT-----FORT FREMONT, S.C.

[illegible]

Stand pipes for sprinkling carts (Number), -----